

BRC PROGRESS UPDATE

WEEK 9

Please see the pictures kindly taken by our Construction Teaching Staff:

Progress since the last update:

- The contractor continued their work to carefully take down the single storey A building including starting to break up the slab of this building on Saturday morning.
- Plastering of the first and second floor of A building continued; the new walls look much better than before.
- The first fix - plumbing, power and data trunking installation progressed in A building.
- The contractor has let the contract for the external recladding using the originally specified metal cassette system with a silver finish.
- We reviewed and signed off internal elevation layouts for the classrooms, staff rooms and IT rooms in Building and began the process of finalising light fittings for the new and refurbished buildings.
- The concrete foundations for the energy centre and the store room were laid last week (with the exception of the area nearest to the gates where we are waiting for the main gas supply to be diverted before laying the concrete).
- We signed off the samples for the iron monger and doors for the new and existing buildings. This week's video clip features Carl Oxby talking about door veneers.
- Tarmac was laid at the front of C building and the temporary metal road coverings removed.
- The foundations for the east end of the new building (the foundations for the Hair suite) were excavated.



THE NEW
**FAREHAM
COLLEGE**
Bishopsfield Road Campus



ARRIVING
**SEPTEMBER
2 0 1 5**
Work Begins This Summer

BRC PROGRESS UPDATE

Key Activities This Week:

- Finishing the demolition of the single storey A building.
- Further breaking up of the slab foundation of the **above which will involve noisy work between 8am and 9am each morning this week.**
- Dry lining of new partition walls will be installed in A building.
- continuation of the first fix of power, data and plumbing in A building.
- During the week (possibly Thursday) 120m³ of concrete will be poured to lay the foundations for the East end of the New Building.
- On Saturday 200 tonnes of stone will be delivered to site to lay the base of the new car parking areas to the East and North of D building. This work will involve lorries passing through the education site and is taking place on Saturday to minimise the health and safety risk and disruption to students.

Classroom Furniture

We have set up each classroom in 14/15 based on the timetabling that has been done over the summer. It is important that the furniture in each room stays in the room in order to avoid disrupting learning in subsequent lessons. Estates do have additional fold out chairs that can be placed in a room if you know you need more seats for a one off activity, please let them know in advance - alternatively the 2 conference rooms can be booked via Main Reception. Thank you for your cooperation.

Messages for Students:

Please remind all students and staff that cycles should all now be parked in the designated racks where CCTV cameras give the best protection against theft.

Construction Students are benefitting from onsite demonstrations of work in progress. Please continue to let us know of any issues on site that cause any concern.

Please send your questions, comments or photographs to feedback@fareham.ac.uk

Peter Marsh
Deputy Principal
16 September 2014