

# BRC PROGRESS UPDATE

## WEEK 16

### Progress since the last update:

-Ceiling grids have been installed in the 2<sup>nd</sup> and 3<sup>rd</sup> Floor of A building



-Installation of mechanical and electrical works in A and B building workshops has progressed with heating pipes now connected into the workshop areas and cabling on the 2<sup>nd</sup> and 1<sup>st</sup> Floors of A building.

- Structural Steel work was completed to the energy centre.

-Big Bertha, the tower crane, is in place. The crane moves with the wind when it is not in use so do not be alarmed if it moves position overnight.



- Works to prepare for the pouring of the ground floor slab of the new building has been completed.

- Foundations for the new lift for the new building have been laid.

- 80% of the angle brackets have been installed onto D building ready for the cladding to commence.



Heating to D and B building is now back on and working. The fans will blow hot air whenever the heating is on. When the heating is not on they will re-cycle air in the rooms.



**We have agreed a programme of works for D building which sees all the cladding complete, apart from Avenue 141, back and front before Christmas.**



### Key Activities This Week:

-the remaining 20% of angle brackets will be installed in D building.

# BRC PROGRESS UPDATE

- Rails to hold the external cladding will be installed on the outside of D building.
- Work will start on A building to cut open areas to reveal the steel works for the angle brackets for the new cladding to be installed this week.
- Ceiling grids will be installed in the first floor of A building.



- The cracks in the stair case walls of A building will be repaired.
- Latex will be laid to even out the floors of A building level 1 to 3.
- Carpenters are completing architraves and skirting works in A building floors 1 to 3.
- Carpenters are constructing the painting and decorating cubicles in the P&D area.
- The roof for the energy centre should be on by the end of the week.



**Peter Marsh**  
**Deputy Principal**  
**4 November 2014**

THE NEW  
**FAREHAM**  
**COLLEGE**  
Bishopscfield Road Campus



ARRIVING  
**SEPTEMBER**  
**2 0 1 5**  
Work Begins This Summer